

Construction Schedule For Maple Berkshire Relief Station Rehabilitation

Task Name	January Jan	February Feb	March Mar	April Apr	May May	June Jun	July Jul	August Aug	September Sep	October Oct	November Nov	December Dec	January Jan	February Feb	March Mar	April Apr
Shop Drawing Submittals		2/12		3/29												
Mobilization										10/23	10/24					
Erosion Control										10/25	10/28					
Demolition of Existing Pump Station, Valve Vault & Junction Structure										10/28	11/1					
Epoxy Lining										11/4	11/8					
Concrete Top Slabs & Hatches										11/11	11/12					
Pumps, Piping & Sluice Gate										11/18				1/31		
Control Panel Installation										11/27	12/3					
Electrical										11/18		12/17				
Concrete Sidewalk, Curbs & Pavement											12/18	12/24				
Start-Up													2/3	2/4		
Sod Restoration														3/3	3/6	
Punch-List Items														3/7	3/14	

Project: Maple Berkshire Relief
Date: 12/4/2024

Task  Progress 